

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200

OnlinePortal at DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRRES20250068
Address: 660 SE WOOD LN, LEES SUMMIT, MO 64063

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Erosion Control Inspection Residential	Dustin Agcopra	Partial	Friday, March 13, 2026

Corrective Action Required:

1 Misc Maintain overgrown vegetation being addressed under sub permit.

Corrective Action Required:

2 DCM3 ESC
REQUIRED 2 DAY 2-20-26 Dustin A, Silt fence is knocked down by contractors. No construction entrance but contractors are running over silt fence to park in yard. EROSION CONTROL REQUIRED. EROSION CONTROL SHALL BE IN COMPLIANCE WITHIN TWO BUSINESS DAYS. (2-23-26)

2-23-26 Dustin A, No steps have been made to correct this. STOP WORK issued, Must call in a erosion inspection once either silt fence is corrected and or a proper construction entrance is installed and curb lines are cleaned ,

3-13-26 Dustin A, corrections have been made to resume working

Comments: