

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
OnlinePortal at DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRCOM20253531
Address: 1451 SE BAILEY FARMS PKWY, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Site Visit	Dustin Agcopra	Partial	Tuesday, March 17, 2026

Informational:

1	Misc	10-10-25 PS Contractor pouring site pad at time of inspection 10-30-25 Dustin A, No work , rain 11-10-25 Dustin A, No work other then burying water service . 11-12-25 Dustin A, Parking lot prep 11-13-25 Dustin A, Hauling spoils off, parking and curb prep 11-18-25 Dustin A, working on parking lot 11-19-25 Dustin A, Prepping for proof roll. Proof roll scheduled for 11-19 11-21-25 Dustin A, No work due to rain 11-25-25 Dustin A, forming for curb 12-23-25 Dustin A, No work being done . 1-30-26 Dustin A, no work being done for dev 2-6-26 Dustin A, No work being done on site for dev 2-23-26 Dustin A, No site work today 2-25-26 Dustin A, pool deck pour , called in for pre pour sidewalk inspection, It failed 3/4/26 PS Made site visit, no activity on site 3-11-26 Dustin A, No work being done for development due to rain 3-17-26 Dustin A, no work for Dev
---	------	---

Comments:

