

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200

**OnlinePortal at DEVSERVICES.CITYOFLS.NET**

Inspection Summary

Permit #: PRCOM20253864  
Address: 3801 SW LONGVIEW RD, LEES SUMMIT, MO 64081

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>Sidewalk Inspection</b>	Patrick Schonfeldt	Partial	Wednesday, March 18, 2026

Informational:

1 Misc

11-12-25 PS partial pre pour for shared use sidewalk, forms in place and aggregate compacted with rebar placement

11-17-25 PS Contractor pouring sidewalk on north side of pickleball courts, partial pour

12-22-25 PS Remainder of sidewalk on north side has been poured

3/18/26 PS Sidewalk that runs east/west connecting parking lot to pickleball courts have been verified to meet requirements. See plans, missing sidewalk that runs north/south connecting new pickleball sidewalk to existing sidewalk at community center. Ensure a pre pour inspection is scheduled prior to pour of concrete.

**Comments:**