

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200

OnlinePortal at DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRCOM20251179
Address: 15 NE SYCAMORE ST, LEES SUMMIT, MO 64086

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
All Rough Inspection - Commercial	Robb Popp	Failed	Thursday, March 19, 2026

Corrective Action Required:

1	FIRST FLOOR	Units and corridor approved Exterior riser room: -NOT READY; install H2.5s, seal all penetrations, install anchor bolts, secure ledger board per plans, repair overnotched ledger, complete sprinkler line
---	-------------	--

Corrective Action Required:

2	SECOND FLOOR	Approved
---	--------------	----------

Corrective Action Required:

3	THIRD FLOOR	Approved
---	-------------	----------

Comments: