

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200

OnlinePortal at DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRCOM20251178
Address: 11 NE SYCAMORE ST, LEES SUMMIT, MO 64086

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
All Rough Inspection - Commercial	Robb Popp	Failed	Monday, March 23, 2026

Corrective Action Required:

1 THIRD FLOOR Approved

Corrective Action Required:

2 SECOND FLOOR Approved

Corrective Action Required:

3 FIRST FLOOR Pre rock behind tubs ok to cover
104-seal microduct
105-Seal microduct penetration, add stud at exterior wall/party wall, support dryer duct 48" oc
103-Seal microduct penetration, add stud at exterior wall/party wall, support dryer duct 48" oc
102-Seal microduct penetration
107-Seal microduct penetration
108-Seal microduct penetration
101-Seal microduct penetration, strap overbored top plate at micro duct, secure SER in joist space

Comments: