

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200

OnlinePortal at DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRRES20254281
Address: 1933 SW HIGHTOWN DR, LEES SUMMIT, MO 64082

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Driveway Inspection	Jamie Simerly	Partial	Tuesday, March 24, 2026

Informational:

1	Misc	01/02/26 Jamie S, DW is formed and compacted. Approved to pour. Two panels of curb need to be replaced before DW can be passed. 01/13/26 Jamie S, DW forms are still up. 01/16/26 Jamie S DW is in compliance with city standards. Two panels of curb need to be replaced due to damage before DW can be passed. 03/23/26 Jamie S, Forms are still in place for the curbs. Forms must be pulled before final inspection. Call for reinspection once forms have been removed.
---	------	---

Comments: