

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200

OnlinePortal at DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRCOM20252261
Address: 410 NW CHIPMAN RD, LEES SUMMIT, MO 64086

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Sidewalk Inspection	John Jackson	Passed	Tuesday, March 24, 2026

Informational:

1 Misc

03/20/26 Friday JMJ (Star Development)

Contractor will begin to form and install material for approximately 25' of sidewalk that was excavated for the installation of 4" sanitary SDR-26 for newly constructed building.

03/23/26 Monday JMJ (Star Development, Bradley Construction)

Contractor poured approximately 25' of sidewalk.

03/24/26 Tuesday JMJ (Star Development, Bradley Construction)

Sidewalk passed final inspection.

Comments: