

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200

OnlinePortal at DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRCOM20245783
Address: 1001 NW MAIN ST, LEES SUMMIT, MO 64086

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Pavement-Surface	John Jackson	Passed	Tuesday, March 24, 2026

Informational:
1 Misc

03/24/26 Tuesday JMJ (Gen. Titan, Sub contractor Hanrahan Asphalt)
Contractor sprayed by 9:15AM "tack" on the base asphalt surface to promote cohesion with the surface asphalt being laid today. Contractor began to lay asphalt around 10:25AM today temperature was 54 degrees and rising. Contractor was cleaning NE Tudor Road from asphalt track onto street from asphalt trucks.

Comments: