

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200

**OnlinePortal at DEVSERVICES.CITYOFLS.NET**

Inspection Summary

Permit #: PRCOM20250449  
Address: 1231 NW WARD RD, LEES SUMMIT, MO 64086

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>Curb - Proof Roll</b>	John Jackson	Partial	Wednesday, March 25, 2026

Informational:  
1 Misc

03/25/26 Wednesday JMJ  
Proof roll passed the tonnage on the truck was about 2 tons light.  
The proof rolled areas showed little to no sign of deflection in the gravel rock over the geo-grid. Alpha Omega Geo Tech was onsite for for proof roll.  
Contractor was informed that proof-roll will be required again if more than a 1/4" of rainfall happens before curb are poured.

**Comments:**