

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200

OnlinePortal at DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRRES20250034
Address: 623 SE WOOD LN, LEES SUMMIT, MO 64063

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
All Rough Inspection - Residential	Mitchell Schwarz	Failed	Tuesday, March 31, 2026

Corrective Action Required:
2 Misc

- missing nails in hanger above 1/2 bath
- support hvac duct above bed
- missing hangers on double truss above primary bedroom
- seal bottom plate penetration E 2nd floor exterior wall
- secure electrical at 2nd floor exterior light within 12" of box
- better secure electrical in bathrooms at vanities
-

Comments: