



CITY OF LEE'S SUMMIT  
CODES ADMINISTRATION  
220 SE GREEN ST.  
P.O.BOX 1600

PHONE:  
816-969-1200

FAX:  
816-969-1201

## Inspection Summary

---

Permit #: PRCOM20120721, Building Permit - Commercial  
Address: 1041 NE SAM WALTON LN, Unit:B, LEES SUMMIT, MO 64086

---

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

---

Inspection:	Inspector:	Outcome:	Date:
<b>In-wall Inspection</b>	John Borns	Failed	Thursday, May 31, 2012

### Corrective Action Required

1	MISC	IPC 305.8 PROTECTION FROM PENETRATION OF PVC PLUMBING PIPE LESS THAN 1-1/2" FROM FACE OF FRAMING TO RECEIVE SCREWED OR NAILED COVERING: PROTECT PIPE WITH MINIMUM 1/16" THICK HARDENED STEEL SHIELD PLATES. SHIELD PLATES SHALL COVER THE AREA OF THE MEMBER WHERE THE PIPE PENETRATES. SHIELD PLATES SHALL EXTEND A MINIMUM OF 2" ABOVE BASE PLATES / TRACKS AND BELOW TOP PLATES / TRACKS. CHECK ALL.
---	------	---

### Corrective Action Required

2	MISC	ENSURE ALL ELECTRICAL BOX STAND-OFFS CONTACT STRUCTURE FOR BOX SOLIDITY
---	------	---

### Corrective Action Required

3	MISC	NEC 330.30: MC ELECTRICAL CABLE NOT SECURED WITHIN 12" OF ENTRY TO SOME BOXES -- COLORADO JIM DOES NOT RESIST TUGGING
---	------	---

### Comments: