



CITY OF LEE'S SUMMIT
CODES ADMINISTRATION
220 SE GREEN ST.
P.O.BOX 1600

PHONE:
816-969-1200

FAX:
816-969-1201

Inspection Summary

Permit #: PRCOM20114544, Building Permit - Commercial
Address: 110 NE SAINT LUKES BLVD, LEES SUMMIT, MO 64086

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Rated Assembly Inspection	John Borns	Partial	Friday, June 01, 2012

Partial Correction
1 MISC

FOLLOWING COMPONENTS OF RATED ASSEMBLIES APPROVED AND OK TO COVER WHEN READY: FRAMING AND SHAFT LINER AT 5F012 S WALL;
ITS-ELECTRICAL RM-1ST LAYER; 2HR COMMON WALL ON (15) FROM FROM (AA.7) TO (CC.2) ON 5TH FLR FRAMING & SHAFT LINER, 1ST LAYER, 2ND LAYER; 4TH FLR FRAMING & SHAFT LINER + 1ST LAYER 5/8" TYPE X GWB -- 2ND LAYER OK TO TAPE, MUD & FIRE-SEAL AFTER SCREW PATTERN IS TIGHTENED UP PER DISCUSSION

Partial Correction
2 MISC

OK TO COVER WHEN READY RATED ASSEMBLY COMPONENTS OF FREIGHT ELEVATOR SHAFT: FRAMING & SHAFT LINER+ 1ST LAYER GWB @ 5TH FL; 2ND LAYER OF 5/8" TYPE X GWB @ 5TH FLR; 4TH FLR FRAMING & SHAFT LINER + 1ST LAYER 5/8" TYPE X GWB

Partial Correction
3 MISC

FLOOR EXPANSION JOINT AT STAIR SHAFT ENCLOSURE @ 4TH AND 5TH FLOOR OK TO CVOER WHEN READY

Partial Correction
4 MISC

CLOSURE AT 4TH FLR S.E. CORNER PER 2/A2.8: FRAMING + SHAFT LINER OK TO COVER WHEN READY

Comments:

