



CITY OF LEE'S SUMMIT  
CODES ADMINISTRATION  
220 SE GREEN ST.  
P.O.BOX 1600

PHONE:  
816-969-1200

FAX:  
816-969-1201

## Inspection Summary

---

Permit #: PRCOM20120721, Building Permit - Commercial  
Address: 1041 NE SAM WALTON LN, Unit:B, LEES SUMMIT, MO 64086

---

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

---

Inspection:	Inspector:	Outcome:	Date:
<b>In-wall Inspection</b>	John Borns	Passed	Monday, June 04, 2012

**Comments: OK TO COVER WALL FRAMING & IN-WALL SYSTEMS. ENSURE ALL ELECTRICAL BOX STAND-OFFS CONTACT STRUCTURE FOR BOX SOLIDITY -- SEE NORTH DEMISING WALL; IF TO RECEIVE GWB AT NORTH FACE BEFORE FINAL INSPECTION, NO ISSUE. NO CEILING TILE BEFORE ABOVE-CEILING INSPECTION EXCEPT THOSE FEW NEEDED BY E.C. FOR MOUNTING OF DEVICES.**