



CITY OF LEE'S SUMMIT
CODES ADMINISTRATION
220 SE GREEN ST.
P.O.BOX 1600

PHONE:
816-969-1200

FAX:
816-969-1201

Inspection Summary

Permit #: PRCOM20112705, Building Permit - Commercial
Address: 1201 SW 3RD ST, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Underground Electrical Inspection - Commercial	Mark Harding	Passed	Tuesday, June 12, 2012

All Rough Inspection - Commercial	Mark Harding	Failed	Tuesday, June 12, 2012
--	--------------	--------	------------------------

Corrective Action Required
1 MISC

ALL-ROUGH-
EXTERIOR WALL-FRAMING APPROVED
EXTERIOR WALL - ELECTRICAL APPROVED
EXTERIOR WALL -PLUMBING- INSTALL BOCA PLATES, INSTALL
CORRECT PLATES NEED TO BE 2" ABOVE BOTTOM PLATE.
INTERIOR WALLS- (INCOMPLETE AT THIS TIME)
DO NOT COVER OR ONE SIDE UNTILL INSPECTED)

Corrective Action Required
2 MISC

NO INTERIOR WALLS -BUILT OR INSPECTED AS OF 6-12-12
EXTERIOR ONLY APPROVED TO COVER, TRUSS APPROVED TO
COVER BOTTOM CORD.

Sewer Service Inspection - Commercial	Mark Harding	Passed	Tuesday, June 12, 2012
--	--------------	--------	------------------------

Corrective Action Required
1 MISC

SEWER INSPECTED BY BILL LYONS PUBLIC WORKS.
BILL INSPECTED THE CONNECTION FROM BUILDING TO SEWER
MAIN 10' OUTSIDE BUILDING

Comments: