



CITY OF LEE'S SUMMIT  
CODES ADMINISTRATION  
220 SE GREEN ST.  
P.O.BOX 1600

PHONE:  
816-969-1200

FAX:  
816-969-1201

## Inspection Summary

---

Permit #: PRCOM20114350, Building Permit - Commercial  
Address: 690 NW BLUE PKWY, LEES SUMMIT, MO 64086

---

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

---

Inspection:	Inspector:	Outcome:	Date:
<b>Underground Electrical Inspection - Commercial</b>	John Borns	Partial	Friday, June 22, 2012

Partial Correction  
1 MISC

OK TO COVER WHEN READY PVC BURIED CONDUIT AT LOCATIONS: L.P. #2 TO 70' NE; NORTH OF BLDG; TO DUMPSTER ENCLOSURE; FROM L.P. #6 TO 7 TO 8 TO 9; WAIVED INSPECTION OF OFF-HOURS INSTALLATION OF DATA/COMM CONDUIT AT DRIVEWAY CROSSING; ALL COMPLETED & OK TO COVER WHEN READY

Partial Correction  
2 MISC

OK TO COVER WHEN READY THREE 4" PVC BURIED SECONDARY SERVICE CONDUITS FROM 5' N OF TRANSFORMER PAD TO BUILDING ENTRY

Partial Correction  
3 MISC

OK TO COVER WHEN READY TWO 4" PVC BURIED TELEPHONE CONDUITS FROM BUILDING ENTRY TO E EDGE OF NORTH DRIVEWAY + ONE 1" PVC L.P. POWER CONDUIT FROM E EDGE OF NORTH DRIVEWAY TO 15' EAST

Partial Correction  
4 MISC

CONTINGENT ON G.C. MONITORING OF POURS IN PROGRESS, OK TO POUR WHEN READY CONCRETE LIGHT POLE BASE(S) AT FOLLOWING LOCATIONS: L.P.#2; 3; 6; 7; 8; 9; 4; 5

**Comments:**