



CITY OF LEE'S SUMMIT
CODES ADMINISTRATION
220 SE GREEN ST.
P.O.BOX 1600

PHONE:
816-969-1200

FAX:
816-969-1201

Inspection Summary

Permit #: PRCOM20120905, Building Permit - Commercial
Address: 1041 NE SAM WALTON LN, Unit:B, LEES SUMMIT, MO 64086

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Final Mechanical Inspection - Commercial	John Borns	Not Ready	Wednesday, June 27, 2012

Corrective Action Required

1 MISC

AFFIX PERMANENT LABEL "B" TO RTU

Corrective Action Required

2 MISC

LSCO 7-608 GAS FEEDER LINE PRESSURE TEST HAS HERTOFOR NEVER BEEN REQUESTED NOR PERFORMED. AFTER LINE IS PRESSURED UP TO L.S. 10 PSI REQUIRED MINIMUM CALL TO REQUEST INSPECTION & WITNESSING OF PRESSURE TEST

Corrective Action Required

3 MISC

NOTE THAT GAS FEEDER LINE IS NOT CONNECTED TO RTU

Comments: