

CITY OF LEE'S SUMMIT CODES ADMINISTRATION 220 SE GREEN ST. P.O.BOX 1600

PHONE: 816-969-1200

FAX:

816-969-1201

Inspection Summary

Permit #: PRCOM20120827, Building Permit - Commercial Address: 400 SE BLUE PKWY, LEES SUMMIT, MO 64063

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection: Outcome: Date:

Above Ceiling John Borns Partial Friday, July 20, 2012

Inspection

Partial Correction

1 MISC AT STUDS ACTING IN TENSION SCREW FLANGE-TO-FLANGE

CONNECTIONS AT BOTH FLANGES: OK TO COVER WHEN READY ALL CLOUD SOFFITS EXCEPT SE 4' AT SOUTH SERVERY

WHERE FOUR TENSION STUDS ARE NOT SECURED TO

STRUCTURE ABOVE

Corrective Action Required

2 MISC ACT TILE AREAS OK TO COVER EXCEPT

- AT NORTH SERVERY: 1) TWO LARGE CAN LIGHTS REQUIRE SLACK WIRES 2) FOUR LOCATIONS WITH OPEN BOXES WITH TRANSFORMERS YET TO BE INSTALLED 3) ONE OPEN BOX WHERE POWER POLE TO BE INSTALLED 4) ONE EXISTING ELECT RECEPT AT E WALL TO BE REMOVED OR PROPERLY

CLOSED

- AT SOUTH SERVERY: 1) TWO LARGE CAN LIGHTS REQUIRE SLACK WIRES 2) THREE LOCATIONS WITH OPEN BOXES WITH

TRANSFORMERS YET TO BE INSTALLED

Comments: