



CITY OF LEE'S SUMMIT
CODES ADMINISTRATION
220 SE GREEN ST.
P.O.BOX 1600

PHONE:
816-969-1200

FAX:
816-969-1201

Inspection Summary

Permit #: PRCOM20120827, Building Permit - Commercial
Address: 400 SE BLUE PKWY, LEES SUMMIT, MO 64063

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Above Ceiling Inspection	John Borns	Not Ready	Monday, August 06, 2012

Corrective Action Required
2 MISC

ACT TILE AREAS OK TO COVER EXCEPT
- AT NORTH SERVERY: 1) TWO LARGE CAN LIGHTS REQUIRE SLACK WIRES 2) FOUR LOCATIONS WITH OPEN BOXES WITH TRANSFORMERS YET TO BE INSTALLED 3) ONE OPEN BOX WHERE POWER POLE TO BE INSTALLED 4) ONE EXISTING ELECT RECEPT AT E WALL TO BE REMOVED OR PROPERLY CLOSED
- AT SOUTH SERVERY: 1) TWO LARGE CAN LIGHTS REQUIRE SLACK WIRES 2) THREE LOCATIONS WITH OPEN BOXES WITH TRANSFORMERS YET TO BE INSTALLED

Final Building Inspection - Commercial	John Borns	Not Ready	Monday, August 06, 2012
---	------------	-----------	-------------------------

Corrective Action Required
1 MISC

ELECTRICAL WORK IN PROGRESS. CALL FOR INSPECTION WHEN READY. NOTE NEC 210.63 REQUIRES ELECTRICAL RECEPTACLE OUTLET WITHIN 25' OF HACR EQUIPMENT AT SAME LEVEL AS EQUIPMENT FOR SERVICING OF EQUIPMENT

Comments:

