



CITY OF LEE'S SUMMIT  
CODES ADMINISTRATION  
220 SE GREEN ST.  
P.O.BOX 1600

PHONE:  
816-969-1200

FAX:  
816-969-1201

## Inspection Summary

---

Permit #: PRCOM20120184, Building Permit - Commercial  
Address: 120 NE SAINT LUKES BLVD, LEES SUMMIT, MO 64086

---

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

---

Inspection:	Inspector:	Outcome:	Date:
<b>Above Ceiling Inspection</b>	John Borns	Not Ready	Wednesday, August 08, 2012

Partial Correction  
1 MISC

OK TO COVER WHEN READY GWB CEILING FRAMING + ABOVE-CEILING SYSTEMS @ FOLLOWING SPACES: SOFFIT @ NURSE STATION 120; 141; 142; 146; 149(OR#4);

Corrective Action Required  
2 MISC

ABOVE-CEILING INSPECTION @ ACT TILE SPACES: AGREED TO RESUME INSPECTION AFTER 1) ALL CEILING SUPPORT WIRES ARE HUNG STRAIGHT FROM GRID TO ATTACHMENT TO DECK ABOVE 2) ALL MC CABLES ARE SECURED WITHIN 12" OF ENTRY TO BOX (EXCEPT FIXTURE WHIPS NOT > 6' LONG)

**Comments:**