



CITY OF LEE'S SUMMIT
CODES ADMINISTRATION
220 SE GREEN ST.
P.O.BOX 1600

PHONE:
816-969-1200

FAX:
816-969-1201

Inspection Summary

Permit #: PRCOM20120184, Building Permit - Commercial
Address: 120 NE SAINT LUKES BLVD, LEES SUMMIT, MO 64086

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Underslab Plumbing Inspection - Commercial	John Borns	Passed	Thursday, August 16, 2012

Suspended Slab Inspection	John Borns	Passed	Thursday, August 16, 2012
----------------------------------	------------	--------	---------------------------

In-wall Inspection	John Borns	Passed	Thursday, August 16, 2012
---------------------------	------------	--------	---------------------------

Above Ceiling Inspection	John Borns	Partial	Thursday, August 16, 2012
---------------------------------	------------	---------	---------------------------

Partial Correction
1 MISC

OK TO COVER WHEN READY PHASE 1 GWB CEILING FRAMING + ABOVE-CEILING SYSTEMS @ ALL SPACES EXCEPT WHERE LIGHT FIXTURES RECENTLY INSTALLED

Partial Correction
2 MISC

ABOVE-CEILING INSPECTION @ PHASE 1 ACT TILE SPACES: ALL OK TO COVER EXCEPT 100 E 4'; 101 WEST 6'; FULL TILE + BORDER TILE AT LOCATIONS WHERE INSTALLATION & WIRING OF DOOR OPERATORS IS IN PROGRESS

**Rated Assembly
Inspection**

John Borns

Passed

Thursday, August 16, 2012

Comments: