



CITY OF LEE'S SUMMIT
CODES ADMINISTRATION
220 SE GREEN ST.
P.O.BOX 1600

PHONE:
816-969-1200

FAX:
816-969-1201

Inspection Summary

Permit #: PRCOM20121257, Building Permit - Commercial
Address: 110 NE SAINT LUKES BLVD, LEES SUMMIT, MO 64086

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
In-wall Inspection	John Borns	Partial	Wednesday, October 10, 2012

Partial Correction
1 MISC

OK TO COVER WHEN READY WALL FRAMING + IN-WALL SYSTEMS AT FOLLOWING SPACES: 3F012; 4F017 THRU 020; 024 THRU 019; 061; 061A THRU 065; 066 thru 070; 072; 045; 075; 042; 074; 075; 076;

Partial Correction
2 MISC

MEP AT MECHANICAL SHAFT: OK TO PLACE SHAFT LINER BOARD AT 3RD & 4TH FLOORS; OK TO PLACE SHAFT LINER BOARD AT 5TH FLOOR AFTER * ITEMS ARE COMPLETED;

* AT 5TH FLOOR LEVEL REMOVE ABANDONED STRAP HANGER & FORM TIE; ALSO REPAIR DAMAGED INSULATION TWO LOCATIONS ON VERTICAL PIPE.

Comments: