



CITY OF LEE'S SUMMIT  
CODES ADMINISTRATION  
220 SE GREEN ST.  
P.O.BOX 1600

PHONE:  
816-969-1200

FAX:  
816-969-1201

## Inspection Summary

---

Permit #: PRCOM20121257, Building Permit - Commercial  
Address: 110 NE SAINT LUKES BLVD, LEES SUMMIT, MO 64086

---

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

---

Inspection:	Inspector:	Outcome:	Date:
<b>Rated Assembly Inspection</b>	John Borns	Partial	Wednesday, October 10, 2012

Partial Correction  
1 MISC

2-HR BUMP-OUTS AT TUBE COLUMNS AT 3RD & 4TH FLOOR  
FREIGHT ELEVATOR WALLS OK TO COVER: FRAMING AND  
LINER BOARD; + TWO LAYERS 5/8" TYPE X GWB OK TO TAPE,  
MUD AND FIRE-SEAL

<b>In-wall Inspection</b>	John Borns	Partial	Wednesday, October 10, 2012
---------------------------	------------	---------	-----------------------------

Partial Correction  
1 MISC

OK TO COVER WHEN READY WALL FRAMING + IN-WALL  
SYSTEMS AT FOLLOWING SPACES: 3F012; 4F017 THRU 020; 024  
THRU 019; 061; 061A THRU 065; 066 thru 070; 072; 045; 075; 042;  
074; 075; 076;

Partial Correction  
2 MISC

MEP AT MECHANICAL SHAFT: OK TO PLACE SHAFT LINER  
BOARD AT 3RD & 4TH FLOORS; OK TO PLACE SHAFT LINER  
BOARD AT 5TH FLOOR AFTER \* ITEMS ARE COMPLETED;

\* AT 5TH FLOOR LEVEL REMOVE ABANDONED STRAP HANGER  
& FORM TIE; ALSO REPAIR DAMAGED INSULATION TWO  
LOCATIONS ON VERTICAL PIPE.

**Comments:**

