



CITY OF LEE'S SUMMIT
CODES ADMINISTRATION
220 SE GREEN ST.
P.O.BOX 1600

PHONE:
816-969-1200

FAX:
816-969-1201

Inspection Summary

Permit #: PRCOM20121010, Building Permit - Commercial
Address: 100 NE SAINT LUKES BLVD, LEES SUMMIT, MO 64086

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Rough Framing Inspection - Commercial	John Borns	Failed	Friday, October 26, 2012

Partial Correction
1 MISC

OK TO COVER WHEN READY EXTERIOR WALL L.G. STEEL FRAMING AT 6TH FLOOR PARAPET AT FOLLOWING LOCATIONS: FROM D'/13.1 TO D'/19 TO A'/19 TO A'/14; FROM A'/14 TO A'/13.1; D'/12.9 TO D'/10; D/10 TO D/7; A/5 TO A/7; A/1 TO A/5; D/7 TO D/1; A/1 TO D/1 EXCLUDING BUMP-OUT YET TO BE FRAMED;

Partial Correction
2 MISC

OK TO COVER WHEN READY EXTERIOR WALL L.G. STEEL FRAMING AT 5TH FLOOR WINDOW BAYS AT FOLLOWING LOCATIONS: FROM D'/13.1 TO D'/19; A'/19 TO A'/13.1; FROM D'/12.9 TO D'/11; A/5 TO A/7; A/5 TO A/1; D/8 TO D/10; D/7 TO D/1; A/1 TO D/1 EXCLUDING BUMP-OUT YET TO BE FRAMED;

Partial Correction
3 MISC

OK TO COVER WHEN READY L.G. STEEL FRAMING @ 5TH & 6TH FLRS ON (A.6) FROM (19) TO BLDG F

Corrective Action Required
4 MISC

LIGHT GAUGE STEEL STUDS AT A'/13.1 TO AA'/10.8 TO AA'/9.3 MUST BEAR ON BOTTOM TRACK PER DETAIL 1/S0.0 -- DO NOT COVER UNTIL APPROVED

Comments: