



CITY OF LEE'S SUMMIT
CODES ADMINISTRATION
220 SE GREEN ST.
P.O.BOX 1600

PHONE:
816-969-1200

FAX:
816-969-1201

Inspection Summary

Permit #: PRCOM20121405, Building Permit - Commercial
Address: 178 NW OLDHAM PKWY, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Above Ceiling Inspection	John Borns	Partial	Monday, November 05, 2012

Partial Correction
1 MISC

OK TO COVER WHEN READY GWB CEILING/SOFFIT FRAMING + ABOVE-CEILING SYSTEMS @ FOLLOWING SPACES: TWO SAUNA ROOMS; 152, 162 + M/W SHOWERS; 131; 150 151; 161;

Partial Correction
2 MISC

OK TO COVER WHEN READY FRAMING OF HANGING BULKHEAD: FROM 5/B TO 5/D.8; AT EAST WALL OF SPACES 122, 123, 101, 102, 120

Corrective Action Required
3 MISC

OK TO COVER WHEN READY ACT CEILING FRAMING + ABOVE-CEILING SYSTEMS @ FOLLOWING SPACES: MAX 2' BORDERS ONLY AT ALL SPACES EXCEPT 111 & 112

Corrective Action Required
4 MISC

REMOVE ALL ABANDONED PIPING AND OTHER SYSTEM COMPONENTS AND HANGERS

Corrective Action Required
5 MISC

NEC 300-11 & 334-10 INSTALLATION OF MC ELECTRICAL CABLE: SOME NOT SECURELY FASTENED WITHIN 12" OF ENTRY TO BOXES [ALLOWABLE EXCEPTION: FIXTURE WHIPS NOT IN EXCESS OF 6' LONG]

Rough Framing Inspection - Commercial	John Borns	Not Ready	Monday, November 05, 2012
--	------------	-----------	---------------------------

Corrective Action Required
1 MISC

FRAMING/BRACING OF FACADE HEIGHT EXTENSION REQUIRES
CLARIFICATION BY STRUCTURAL ENGINEER.

Comments: