



CITY OF LEE'S SUMMIT  
CODES ADMINISTRATION  
220 SE GREEN ST.  
P.O.BOX 1600

PHONE:  
816-969-1200

FAX:  
816-969-1201

## Inspection Summary

---

Permit #: PRCOM20120184, Building Permit - Commercial  
Address: 120 NE SAINT LUKES BLVD, LEES SUMMIT, MO 64086

---

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

---

Inspection:	Inspector:	Outcome:	Date:
<b>In-wall Inspection</b>	John Borns	Partial	Tuesday, November 06, 2012

Partial Correction  
1 MISC

OK TO COVER WHEN READY WALL FRAMING AND IN-WALL SYSTEMS AT PHASE 2 WALLS @ FOLLOWING LOCATIONS: 157; 157A; 159; 162; 149 (OR-4) W WALL AFTER TWO E-BOX STAND-OFFS ARE EXTENDED; 150 (OR-3) AFTER DOORS JAMB STUDS ARE SCREWED TO BASE TRACK AND APPARENTLY-ABANDONED ELECTRICAL WIRING IS REMOVED OR SECURED;

Partial Correction  
2 MISC

OK TO COVER WHEN READY WALL FRAMING AND IN-WALL SYSTEMS @ PHASE 2A

**Comments:**