



CITY OF LEE'S SUMMIT
CODES ADMINISTRATION
220 SE GREEN ST.
P.O. BOX 1600

PHONE:
816-969-1200

FAX:
816-969-1201

Inspection Summary

Permit #: PRCOM20121257, Building Permit - Commercial
Address: 110 NE SAINT LUKES BLVD, LEES SUMMIT, MO 64086

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
In-wall Inspection	John Borns	Partial	Wednesday, November 07, 2012
Partial Correction 1 MISC		OK TO COVER WHEN READY WALL FRAMING + IN-WALL SYSTEMS AT FOLLOWING SPACES: 3F012; 4F017 THRU 020; 024 THRU 019; 061; 061A THRU 065; 066 thru 070; 072; 045; 075; 042; 074; 075; 076; 016; 034 THRU 041; 031; 032; 033; 016 N END;	
Above Ceiling Inspection	John Borns	Failed	Wednesday, November 07, 2012
Partial Correction 1 MISC		OK TO COVER WHEN READY GWB CEILING FRAMING AND ABOVE-CEILING SYSTEMS AT: 3F012; SHOWERS AT 061-065; NURSE WORK STATIONS IN CORRIDOR 031;	
Corrective Action Required 2 MISC		SOFFITS @ CORRIDORS 4F016, 031, 034/035, 041: 1) REINFORCE ALL TENSION STUDS WHICH HAVE BEEN COPEDED TO ALLOW PASSAGE OF M/E/P SYSTEMS 2) HEADER SEVERED TENSION STUDS AND DISTRIBUTE THEIR LOADS TO ADJACENT STUDS; FULLY SCREW CONNECTIONS 3) SCREW BOTH FLANGES OF TENSION STUDS TO TOP TRACK UNLESS OTHERWISE DIRECTED IN WRITING BY A/E	

Comments: