



CITY OF LEE'S SUMMIT  
CODES ADMINISTRATION  
220 SE GREEN ST.  
P.O.BOX 1600

PHONE:  
816-969-1200

FAX:  
816-969-1201

## Inspection Summary

---

Permit #: PRCOM20121405, Building Permit - Commercial  
Address: 178 NW OLDHAM PKWY, LEES SUMMIT, MO 64081

---

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

---

Inspection:	Inspector:	Outcome:	Date:
<b>Above Ceiling Inspection</b>	John Borns	Partial	Thursday, November 15, 2012

Partial Correction  
1 MISC

OK TO COVER WHEN READY ACT CEILING FRAMING + ABOVE-CEILING SYSTEMS @ FOLLOWING SPACES: 105; 108 AFTER TEMP ELECT WIRING IS REMOVED AND TWO 2x4 LAY-IN LIGHT FIXTURES ARE INSTALLED AND SECURED; 111; 112; 113; 114; 122; 123; 130; 150/150.1; 160/160.1; 101;

109 EXCEPT WEST 8' WHERE ABANDONED PIPE HANGERS ARE TO BE REMOVED. NOTE THAT SOUTH 15' MAY BE COVERED ON TEMPORARY BASIS ONLY PENDING RESOLUTION OF TIE-IN WITH PHASE 1 TEMPORARY USE AREA.

Corrective Action Required  
2 MISC

REMOVE ALL ABANDONED PIPE HANGERS @ 109 WEST 8'

**Comments:**