



CITY OF LEE'S SUMMIT
CODES ADMINISTRATION
220 SE GREEN ST.
P.O.BOX 1600

PHONE:
816-969-1200

FAX:
816-969-1201

Inspection Summary

Permit #: PRCOM20122279, Building Permit - Commercial
Address: 308 SE DOUGLAS ST, LEES SUMMIT, MO 64063

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Footing Inspection - Commercial	John Borns	Partial	Tuesday, November 27, 2012

Partial Correction
1 MISC

AFTER FOOTING GROUND JUMPER IS CONNECTED OK TO POUR WHEN READY SECTIONS OF CONCRETE GRADE BEAM + INTEGRAL COLUMN FOOTINGS DESCRIBED BELOW: NORTH WALL; EAST WALL N 15'; S WALL EXCEPT E 10'; W WALL FROM SW CORNER TO ELEVATOR PIT; FROM S WALL ~1/B CCW TO COMPLETE @ EAST WALL;

Partial Correction
2 MISC

ENSURE FULL 3" RE-BAR COVERAGE AT BOTTOMS AND BANKS

Partial Correction
3 MISC

ELEVATOR PIT SLAB OK TO POUR WHEN READY

Partial Correction
4 MISC

OK TO POUR WHEN READY ISOLATED COLUMN FOOTINGS AT FOLLOWING LOCATIONS: 9/B; 9/D; 9/F;

Comments: