



CITY OF LEE'S SUMMIT
CODES ADMINISTRATION
220 SE GREEN ST.
P.O.BOX 1600

PHONE:
816-969-1200

FAX:
816-969-1201

Inspection Summary

Permit #: PRCOM20122279, Building Permit - Commercial
Address: 308 SE DOUGLAS ST, LEES SUMMIT, MO 64063

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

| Inspection: | Inspector: | Outcome: | Date: |
|--|------------|----------|---------------------------|
| Footing Inspection - Commercial | John Borns | Partial | Friday, November 30, 2012 |

Partial Correction
1 MISC

AFTER FOOTING GROUND JUMPER IS CONNECTED OK TO POUR WHEN READY SECTIONS OF CONCRETE GRADE BEAM + INTEGRAL COLUMN FOOTINGS DESCRIBED BELOW: NORTH WALL; EAST WALL N 15'; S WALL EXCEPT E 10'; W WALL FROM SW CORNER TO ELEVATOR PIT; FROM S WALL ~1/B CCW ON EAST WALL; ON (A) FROM (9) TO (13) TO COMPLETE EAST WALL

Partial Correction
2 MISC

ENSURE FULL 3" RE-BAR COVERAGE AT BOTTOMS AND BANKS

Partial Correction
3 MISC

ELEVATOR PIT SLAB OK TO POUR WHEN READY

Partial Correction
4 MISC

OK TO POUR WHEN READY ISOLATED COLUMN FOOTINGS AT FOLLOWING LOCATIONS: 9/B; 9/D; 9/F; 5/F; 3/F; G/2; H/5; B/4; D/4; F/6;

Comments: