



CITY OF LEE'S SUMMIT  
CODES ADMINISTRATION  
220 SE GREEN ST.  
P.O.BOX 1600

PHONE:  
816-969-1200

FAX:  
816-969-1201

## Inspection Summary

---

Permit #: PRCOM20122279, Building Permit - Commercial  
Address: 308 SE DOUGLAS ST, LEES SUMMIT, MO 64063

---

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

---

Inspection:	Inspector:	Outcome:	Date:
<b>Footing Inspection - Commercial</b>	John Borns	Partial	Friday, December 07, 2012

Partial Correction  
1 MISC

AFTER FOOTING GROUND JUMPER IS CONNECTED OK TO POUR WHEN READY SECTIONS OF CONCRETE GRADE BEAM + INTEGRAL COLUMN FOOTINGS DESCRIBED BELOW: NORTH WALL; EAST WALL N 15'; S WALL EXCEPT E 10'; W WALL FROM SW CORNER TO ELEVATOR PIT; FROM S WALL ~1/8 CCW ON EAST WALL; ON (A) FROM (9) TO (13) TO COMPLETE EAST WALL; AROUND ELEVATOR PIT, THEN TO NE CORNER

Partial Correction  
2 MISC

ENSURE FULL 3" RE-BAR COVERAGE AT BOTTOMS AND BANKS

Partial Correction  
3 MISC

ELEVATOR PIT SLAB OK TO POUR WHEN READY

Partial Correction  
4 MISC

OK TO POUR WHEN READY ISOLATED COLUMN FOOTINGS AT FOLLOWING LOCATIONS: 9/B; 9/D; 9/F; 5/F; 3/F; G/2; H/5; B/4; D/4; F/6;

<b>Concrete Walls and Columns Inspection</b>	John Borns	Partial	Friday, December 07, 2012
--	------------	---------	---------------------------

Partial Correction  
1 MISC

OK TO POUR WHEN READY C.I.P. CONCRETE WALLS & INTEGRAL PILASTERS AT FOLLOWING LOCATIONS: ON (13) FROM (B) TO (H); ON (J) FROM (1) TO (2.2); ON (1) FROM (A) TO

(J):

**Comments:**