



CITY OF LEE'S SUMMIT  
CODES ADMINISTRATION  
220 SE GREEN ST.  
P.O.BOX 1600

PHONE:  
816-969-1200

FAX:  
816-969-1201

## Inspection Summary

---

Permit #: PRCOM20121257, Building Permit - Commercial  
Address: 110 NE SAINT LUKES BLVD, LEES SUMMIT, MO 64086

---

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

---

Inspection:	Inspector:	Outcome:	Date:
<b>Rated Assembly Inspection</b>	John Borns	Partial	Friday, December 21, 2012

Partial Correction  
1 MISC

DOGLEGGED RATED WALL ASSEMBLY ABOVE CEILING @ 4F032 SOUTH END - OK TO COVER WHEN READY: FRAMING + LINER BOARD + TWO LAYERS 5/8" TYPE X GWB OK TO TAPE, MUD, AND FIRE-SEAL

Partial Correction  
2 MISC

RATED CLOSURES FROM CONCRETE WALLS TO ELEVATOR DOOR FRAMES AT SURGICENTER 1ST & 2ND FLOOR OPENINGS COMPLETE

Partial Correction  
3 MISC

OK TO COVER WHEN READY FOLLOWING COMPONENTS OF RATED BUMP-OUTS AT 5TH FLOOR ELEVATOR SHAFT WALLS -- ONE @ S WALL + TWO @ N WALL: FRAMING + LINER BOARD FIRE-CAULKED; ONE LAYER 5/8" TYPE X GWB

Partial Correction  
4 MISC

OK TO COVER WHEN READY FOLLOWING COMPONENTS OF 5TH FLOOR RATED UTILITY SHAFT WALL: FRAMING + LINER BOARD FIRE-CAULKED; ONE LAYER 5/8" TYPE X GWB

**Comments:**