



CITY OF LEE'S SUMMIT
CODES ADMINISTRATION
220 SE GREEN ST.
P.O.BOX 1600

PHONE:
816-969-1200

FAX:
816-969-1201

Inspection Summary

Permit #: PRCOM20120184, Building Permit - Commercial
Address: 120 NE SAINT LUKES BLVD, LEES SUMMIT, MO 64086

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Above Ceiling Inspection	John Borns	Failed	Tuesday, January 22, 2013

Partial Correction
1 MISC

OK TO COVER WHEN READY ALL ACT AND GWB CEILING FRAMING AND ABOVE-CEILING SYSTEMS AT PHASE 1 AREA;

Partial Correction
2 MISC

OK TO COVER WHEN READY GWB CEILING FRAMING AND ABOVE-CEILING SYSTEMS AT: UPPER CEILING FRAMING AT PHASE 2A CORRIDOR; STERILE STORAGE ROOM 153; 157; 157A; 159; SERPENTINE SOFFIT @ 101; SOFFIT @ 193; SOFFIT @ 194 EAST WALL

Partial Correction
3 MISC

OK TO COVER WHEN READY ACT CEILING FRAMING + ABOVE-CEILING SYSTEMS @ FOLLOWING PHASE 2A SPACES: 182(); 183(); 183A; 183B; 183H; 183J; 184; 185; 186; 187; 188; 189; 190(); 191; 191A; 192; 192A; 193; 194; 194A-H; PHASE 2A; WOMEN'S LOCKER RM 167;

Corrective Action Required
4 MISC

PHASE 2B MEN'S LOCKER AREA + PHASE 3:
- REMOVE ANY ABANDONED HANGERS AND LIGHT-GAUGE FRAMING
- REPAIR DAMAGED HVAC DUCT INSULATION
- SPACE 178: INSULATE COPPER WATER PIPING OR CLARIFY; CAP DISCONTINUOUS C.I. PIPE OR CLARIFY
- SUPPORT L.V. CABLE MIN 18" ABOVE GRID
- FIRE-SEAL RATED WALL ALONG C/L (F)
- CLOSE ALL ELECT J.B.s

- PLUG ANY UNUSED OPENINGS @ ELECT BOXES

Comments: