

CITY OF LEE'S SUMMIT

CODES ADMINISTRATION DEPARTMENT

220 SE Green Street
Lee's Summit, MO 64063
(816) 969-1200
Fax (816) 969-1201

PLAN REVIEW CONDITIONS

February 14, 2013

SRKO LLC
211 NW EXECUTIVE WAY STE H
LEES SUMMIT, MO 64063

Permit No: PRCOM20130108
Project Title: SALON AMI
Project Address: 930 NW BLUE PKWY, Unit:J, LEES SUMMIT, MO 64086
Parcel Number: 51700033300000000
Location: SUMMIT FAIR LOTS 22A & 24A---LOT 22A
Type of Work: NEW TENANT FINISH
Occupancy Group: BUSINESS
Description: TENANT FINISH FOR NEW HAIR SALON

The following is a list of requirements from the City of Lee's Summit that have not been satisfactorily addressed in the plans and specifications. Please contact the appropriate department regarding clarification of comments.

Codes Administration (816) 969-1200

Fire Department (816) 969-1300

Building Plan Review

Reviewed By: Michael Weisenborn

Approved with Conditions

8. I am unable to locate backflow protection for the water supplies on the pedicure and shampoo stations.

Action required - To be verified on inspection.

Fire Plan Review

Reviewed By: Brian Austerman

Approved

1. 907.12 Duct smoke detectors.

Duct smoke detectors shall be connected to the building's fire alarm control panel when a fire alarm system is provided. Activation of a duct smoke detector shall initiate a visible and audible supervisory signal at a constantly attended location. Duct smoke detectors shall not be used as a substitute for required open area detection.

Action Required: Duct detection is shown, activation of which shall initiate a rtu shutdown and transmit a supervisory alarm to the panel. Verified at alarm testing

2. 2006 IFC 901.2- Construction documents. The fire code official shall have the authority to require construction documents and calculations for all fire protection systems and to require permits be issued for the installation, rehabilitation or modification of any fire protection system. Construction documents for fire protection systems shall be submitted for review and approval prior to system installation.

Action Required: Provide sprinkler plans for approval for any modifications to the existing system

3. The waterflow valve needs to be labeled N109, verified at final inspection

4. 2006 IFC 907.1.1- Construction documents. Construction documents for fire alarm systems shall be submitted for review and approval prior to system installation. Construction documents shall include, but not be limited to, all of the following: 1. A floor plan which indicates the use of all rooms. 2. Locations of alarm-initiating and notification appliances. 3. Alarm control and trouble signaling equipment. 4. Annunciation. 5. Power connection. 6. Battery calculations. 7. Conductor type and sizes. 8. Voltage drop calculations. 9. Manufacturers, model numbers and listing information for equipment, devices and materials. 10. Details of ceiling height and construction. 11. The interface of fire safety control functions.

Action Required: Provide alarm plans for approval for any alarm system modifications

5. 2006 IFC 906.2 - General requirements. Portable fire extinguishers shall be selected, installed and maintained in accordance with this section and NFPA 10.

Action Required: A 10 lb extinguisher is shown on plans, one 5lb (2A10B:C) is required for every 3000 sq/ft. Verified at inspection

_____ Approved to issue per the listed conditions.

_____ Do not issue per the listed conditions.

_____ Approved to construct foundation only per the listed conditions.

_____ Requires Final Development Plan approval prior to issuing this building permit.

The applicant agrees to incorporate the aforementioned requirements into the project to conform to applicable City Codes and Ordinances.

Signature of Applicant

Date

Print Applicant Name

CompanyName

The approval of plans and specifications does not permit the violation of any section of the Building Codes or other City Ordinances or State Law.

The review conducted by the City of Lee's Summit Codes Administration Department shall not be construed as a structural review of the project.