



CITY OF LEE'S SUMMIT
CODES ADMINISTRATION
220 SE GREEN ST.
P.O.BOX 1600

PHONE:
816-969-1200

FAX:
816-969-1201

Inspection Summary

Permit #: PRCOM20122034, Building Permit - Commercial
Address: 860 NW BLUE PKWY, Unit:T, LEES SUMMIT, MO 64086

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

| Inspection: | Inspector: | Outcome: | Date: |
|---------------------------|------------|----------|-------------------------|
| In-wall Inspection | John Borns | Partial | Tuesday, March 05, 2013 |

Partial Correction

1 MISC

OK TO COVER WHEN READY WALL FRAMING + IN-WALL SYSTEMS AT FOLLOWING SPACES: PERIMETER WALLS AFTER SPRINKLER F.P. PIPE @ EAST WALL IS PROPERLY SECURED; SHOE STORAGE BOTH FACES; WING WALL PER ELEVATION 5/A-4.1 BOTH FACES; N-S WALL AT REAR PASSAGEWAY WHERE ELECTRICAL PANELS ARE TO BE MOUNTED; SALES AREA AND ALL REMAINING EXCEPT REAR (EAST) SPACES; FITTING ROOM AREA;

Corrective Action Required

2 MISC

RESTROOM WALLS: IPC - PROTECTION OF COPPER PIPING AT PENETRATION OF STEEL FRAMING MEMBERS: INSTALL GROMMETS OR OTHER APPROVED PROTECTION FROM SHARP EDGES & DISSIMILAR METAL

Above Ceiling Inspection

| | | |
|------------|---------|-------------------------|
| John Borns | Partial | Tuesday, March 05, 2013 |
|------------|---------|-------------------------|

Partial Correction

1 MISC

OK TO COVER WHEN READY GWB CEILING FRAMING + ABOVE-CEILING SYSTEMS @ FOLLOWING SPACES: OFFICE; 4'x55' CEILING AT FRONT(WEST) OF STORE;

Corrective Action Required

2 MISC

DWV PIPING ABOVE RESTROOMS NOT COMPLETED.

**Above Ceiling
Inspection**

John Borns

Partial

Tuesday, March 05, 2013

Partial Correction

1 MISC

OK TO COVER WHEN READY GWB CEILING FRAMING +
ABOVE-CEILING SYSTEMS @ FOLLOWING SPACES: OFFICE;
4'x55' CEILING AT FRONT(WEST) OF STORE;

Corrective Action Required

2 MISC

DWV PIPING ABOVE RESTROOMS NOT COMPLETED.

Comments: