

CITY OF LEE'S SUMMIT CODES ADMINISTRATION 220 SE GREEN ST. P.O.BOX 1600

PHONE: 816-969-1200

FAX:

816-969-1201

Inspection Summary

Permit #: PRRES20122587, Building Permit - Residential Address: 1321 NE COUNTRY LN, LEES SUMMIT, MO 64086

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection: Outcome: Date:

All Rough Inspection -Residential Khanh Nguyen

Failed

Friday, March 08, 2013

Corrective Action Required

1 MISC

-FIREBLOCKING: FB B-VENT/DUCT/PLUMBING CHASE AT

PANTRY FROM JOIST SPACE

-CONSECUTIVE OVERBORED JOISTS BY 3" PVC ABOVE LIVING

RM. HAVE ENGINEER ADDRESS REINFORCEMENT OR

APPROVE AS IS.

-INSTALL H-CLIPS: REAR NE BED (A01); ABOVE BATH/CLOSET WALL (A13, A14, A15) **READ NOTE 9 OF TRUSS PAGE. H-CLIPS

REQUIRED AT JOINT 1 AND 10, NOT JUST JOINT 1.

*OK TO INSULATE. NO ROCK

Comments: