



CITY OF LEE'S SUMMIT
CODES ADMINISTRATION
220 SE GREEN ST.
P.O.BOX 1600

PHONE:
816-969-1200

FAX:
816-969-1201

Inspection Summary

Permit #: PRCOM20130027, Building Permit - Commercial
Address: 100 NE SAINT LUKES BLVD, LEES SUMMIT, MO 64086
Unit: 120, LEES SUMMIT, MO 64086

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Rated Assembly Inspection	John Borns	Partial	Thursday, March 21, 2013

Partial Correction
1 MISC

N&NE WALLS OF 1F150&1F151: OK TO APPLY 2ND LAYER OF
GWB; GWB PERIMETER FIRE-CAULKED & APPROVED TO
COVER

Partial Correction
2 MISC

**FOLLOWING TYPE (P) WALL SECTIONS OK TO TOP OUT (6')
GWB ONE FACE FOR ADJACENT HVAC DUCT TO BE HUNG: ~24'
OF 1F007 EAST WALL ACROSS FROM PASSENGER
ELEVATORS; ~24' OF 1F100 NW WALL;**

Comments: