



CITY OF LEE'S SUMMIT
CODES ADMINISTRATION
220 SE GREEN ST.
P.O.BOX 1600

PHONE:
816-969-1200

FAX:
816-969-1201

Inspection Summary

Permit #: PRCOM20121010, Building Permit - Commercial
Address: 100 NE SAINT LUKES BLVD, LEES SUMMIT, MO 64086

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Hood/Duct Inspection	John Borns	Partial	Wednesday, April 03, 2013

Partial Correction
1 MISC

SHOP WELDS OF GREASE DUCTS LIGHT TESTED AFTER DELIVERY TO JOBSITE. ALL OK EXCEPT THREE PINHOLES FOUND NEAR CONNECTION FLANGES; EACH HOLE WAS MARKED TO BE SPOT-WELDED LATER AS SECTIONS ARE INSTALLED AND WELDED IN PLACE.

Partial Correction
2 MISC

FIELD WELDS OF GREASE DUCTS LIGHT TESTED OK:

DUCTWORK FOR EFA-22 AT 5TH FLOOR EXCEPT FLANGE CONNECTION 4' AFF TO BE CONNECTED LATER WITH DUCT FROM BELOW

DUCTWORK FOR EFA-24 AT 5TH FLOOR EXCEPT FLANGE CONNECTION 4' AFF TO BE CONNECTED LATER WITH DUCT FROM BELOW

DUCTWORK FOR EFA-21 AT 5TH FLOOR EXCEPT FLANGE CONNECTION 4' AFF TO BE CONNECTED LATER WITH DUCT FROM BELOW

Comments: