



CITY OF LEE'S SUMMIT
CODES ADMINISTRATION
220 SE GREEN ST.
P.O.BOX 1600

PHONE:
816-969-1200

FAX:
816-969-1201

Inspection Summary

Permit #: PRCOM20130027, Building Permit - Commercial

Address: 100 NE SAINT LUKES BLVD, LEES SUMMIT, MO 64086
110 NE SAINT LUKES BLVD, Unit:120, LEES SUMMIT, MO 64086

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Underground Electrical Inspection - Commercial	John Borns	Partial	Wednesday, April 03, 2013

Underground Electrical Inspection - Commercial	John Borns	Partial	Wednesday, April 03, 2013
---	------------	---------	---------------------------

Partial Correction
1 MISC

OK TO COVER WHEN READY 25' OF SIX 4" PVC ELECT
CONDUITS + TWO RUNS OF 2" CONDUIT -- ALL INSIDE WEST
WALL ADJACENT TO BUNKER UNDER CONSTRUCTION;
ALL CONDUIT FOR BUILDING F UNDERSLAB IN CONTROL ROOM
APPROVED

Partial Correction
2 MISC

OK TO COVER WHEN READY GROUND RING AROUND BUNKER
AND WAITING ROOM FOUNDATION: EAST, SOUTH AND WEST
SIDES;

Underground Electrical Inspection - Commercial	John Borns	Partial	Wednesday, April 03, 2013
---	------------	---------	---------------------------

Partial Correction

1 MISC

OK TO COVER WHEN READY GROUND RING AROUND BUNKER AND WAITING ROOM FOUNDATION: EAST, SOUTH, WEST AND NORTH SIDES EXCEPT FOR THREE LOCATIONS WHERE EXOTHERMIC WELD CONNECTIONS ARE TO BE COMPLETED AND INSPECTED BEFORE COVERING

Partial Correction

2 MISC

OK TO COVER WHEN READY 25' OF SIX 4" PVC ELECT CONDUITS + TWO RUNS OF 2" CONDUIT -- ALL INSIDE WEST WALL ADJACENT TO BUNKER UNDER CONSTRUCTION; ALL CONDUIT FOR BUILDING F UNDERSLAB IN CONTROL ROOM APPROVED

Comments: