



CITY OF LEE'S SUMMIT
CODES ADMINISTRATION
220 SE GREEN ST.
P.O.BOX 1600

PHONE:
816-969-1200

FAX:
816-969-1201

Inspection Summary

Permit #: PRCOM20130027, Building Permit - Commercial
Address: 100 NE SAINT LUKES BLVD, LEES SUMMIT, MO 64086
Unit: 120, LEES SUMMIT, MO 64086

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
In-wall Inspection	John Borns	Partial	Friday, April 12, 2013

Partial Correction
1 MISC

OK TO COVER WHEN READY WALL FRAMING + IN-WALL SYSTEMS AT FOLLOWING SPACES: ALL SPACES PLAN NORTH OF CORRIDOR 1F007 EXCEPT 1F007A, 008A, 200, 201 AND 217;

1F138, 1F141, 1F141A, 1F142-145, 1F147; **109; 110; 113; 114; 115; 115; 116; 117;**

Rated Assembly Inspection	John Borns	Partial	Friday, April 12, 2013
----------------------------------	------------	---------	------------------------

Partial Correction
1 MISC

N&NE WALLS OF 1F150&1F151: OK TO APPLY 2ND LAYER OF GWB; GWB PERIMETER FIRE-CAULKED & APPROVED TO COVER

Partial Correction
2 MISC

FOLLOWING TYPE (P) WALL SECTIONS OK TO TOP OUT (6') GWB ONE FACE FOR ADJACENT HVAC DUCT TO BE HUNG: ~24' OF 1F007 EAST WALL ACROSS FROM PASSENGER ELEVATORS; ~24' OF 1F100 NW WALL;

Partial Correction
3 MISC

RATED WALL DOG-LEGGED AT 1F151 WEST/NORTHWEST ONE LAYER 5/8" TYPE X GWB OK TO TAPE, MUD, AND FIRE-SEAL EXCEPT E-W LEG AT TOP 24" NEXT TO CONCRETE BEAM

NEEDS TO BE MORE SECURELY FASTENED TO FRAMING

Comments: