



CITY OF LEE'S SUMMIT
CODES ADMINISTRATION
220 SE GREEN ST.
P.O.BOX 1600

PHONE:
816-969-1200

FAX:
816-969-1201

Inspection Summary

Permit #: PRCOM20130263, Building Permit - Commercial
Address: 950 NW BLUE PKWY, Unit:B, LEES SUMMIT, MO 64086

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Above Ceiling Inspection	John Borns	Partial	Wednesday, May 08, 2013

Partial Correction
1 MISC

PLATFORM LIFT INSPECTION OF ELECTRICAL TRANSFORMER AND ABOVE-CEILING SYSTEMS SURROUNDING TRANSFORMER: NO ISSUES FOUND. OK TO COVER WHEN READY.

Partial Correction
2 MISC

OK TO COVER WHEN READY ACT CEILING FRAMING + ABOVE-CEILING SYSTEMS THROUGHOUT EXCEPT WHERE ONE HANGER IS TO BE ADDED TO SUPPORT F.P. SPRINKLER PIPING AND DROP.

Electrical Service Inspection - Commercial	John Borns	Partial	Wednesday, May 08, 2013
---	------------	---------	-------------------------

Partial Correction
1 MISC

RELEASE SERVICE CONTINGENT ON INSTALLATION OF BOND SCREW AT SERVICE PANEL PRIOR TO SERVICE ACTIVATION

Corrective Action Required
2 MISC

BEFORE SERVICE ELECTRICAL ACTIVATION AFFIX PERMANENT OR TEMPORARY LABELING OF MAIN ELECTRICAL SERVICE DISCONNECT SWITCH OR METER ENCLOSURE PERMANENT LABELING REQUIRED AT FINAL INSPECTION.

Comments: