

CITY OF LEE'S SUMMIT CODES ADMINISTRATION 220 SE GREEN ST. P.O.BOX 1600

PHONE: 816-969-1200

FAX: 816-969-1201

Inspection Summary

Permit #: PRCOM20122702, Building Permit - Commercial Address: 308 SE DOUGLAS ST, LEES SUMMIT, MO 64063

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:	
Gas Service Inspection - Commercial	John Borns	Passed	Wednesday, May 29, 2013	
Gas Piping Inspection - Commercial	John Borns	Not Ready	Wednesday, May 29, 2013	
Corrective Action Requ 1 MISC Corrective Action Requ 2 MISC	EXP uired	OSED GAS PIPING	TO BE PAINTED PORTS TO BE CLAMPED TO PIPE	
Rated Assembly Inspection	John Borns	Partial	Wednesday, May 29, 2013	
Partial Correction 1 MISC	RAT EAS LAY	OK TO COVER WHEN READY FOLLOWING COMPONENTS OF RATED WALLS AT STAIRWELL 2: 201 W WALL @ STAIRWELL EAST FACE; WEST WALL OF STAIRWELL FULL HEIGHT; ONE LAYER OF 5/8" TYPE X GWB FASTENER PATTERN OK		
Corrective Action Req 2 MISC	OK	OK TO COVER WHEN READY FOLLOWING COMPONENTS OF RATED WALLS AT ELEVATOR SHAFT:		

Above Ceiling Inspection	John Borns	Partial	Wednesday, May 29, 2013
Partial Correction			
1 MISC	OK 204	TO CONCEAL V & 207 AFTER A	BOTTOM CHORD OF ROOF/CEILING JOISTS VITH INSULATION IN FOLLOWING AREAS: 202; LL MC ELECT CABLE RUNS ARE SECURED TRY TO BOXES;
Partial Correction			
2 MISC	WH	-	AND ABOVE-CEILING SYSTEMS OK TO COVER IST FLOOR EAST ENTRANCE AND 2ND ANDA
Partial Correction			
3 MISC	AB(LID	OVE-CEILING SY	EN READY GWB CEILING FRAMING + /STEMS @ FOLLOWING SPACES: IRWELL #1; 105; 106; 107; 108; 111; 112; CLO
	PEI	RIMETER OF 20	1; 202; 203; 206; 207; 208; 301;

Comments: GAS PIPING PRESSURE TEST HELD STEADY AT >= 10 PSI FOR >=10 MIN. RELEASE GAS SERVICE.