

CITY OF LEE'S SUMMIT CODES ADMINISTRATION 220 SE GREEN ST. P.O.BOX 1600

PHONE: 816-969-1200

FAX: 816-969-1201

Inspection Summary

Permit #: PRCOM20122702, Building Permit - Commercial Address: 308 SE DOUGLAS ST, LEES SUMMIT, MO 64063

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Rated Assembly Inspection	John Borns	Partial	Friday, June 07, 2013
Partial Correction 1 MISC	OK TO COVER WHEN READY FOLLOWING COMPONENTS OF RATED WALLS AT STAIRWELL 2: 201 W WALL @ STAIRWELL EAST FACE; WEST WALL OF STAIRWELL FULL HEIGHT; ONE LAYER OF 5/8" TYPE X GWB FASTENER PATTERN OK		
Partial Correction 2 MISC	OK TO COVER WHEN READY FOLLOWING COMPONENTS OF RATED WALLS AT ELEVATOR SHAFT: ALL EXCEPT TOP 6' SEE SCREW SPACING OK TO TAPE, MUD, & FIRE-SEAL WHEN READY 5/8" TYPE X GWB INSTALLATION AT 1 HR FIRE-RATED WALLS @ FOLLOWING LOCATIONS: 3RD FLOOR PERIMETER WALLS EXCEPT AT ELEVATOR SHAFT;		
Partial Correction 3 MISC			
Above Ceiling Inspection	John Borns	Partial	Friday, June 07, 2013
Partial Correction 1 MISC	SYSTEMS ABOVE BOTTOM CHORD OF ROOF/CEILING JOISTS OK TO CONCEAL WITH INSULATION IN FOLLOWING AREAS: 202; 204 & 207 AFTER ALL MC ELECT CABLE RUNS ARE SECURED WITHIN 12" OF ENTRY TO BOXES;		
Partial Correction 2 MISC	SOFFIT FRAMING AND ABOVE-CEILING SYSTEMS OK TO COVER		

Partial Correction 3 MISC

WHEN READY AT 1ST FLOOR EAST ENTRANCE AND 2ND FLOOR EAST VERANDA

OK TO COVER WHEN READY GWB CEILING FRAMING + ABOVE-CEILING SYSTEMS @ FOLLOWING SPACES: 105; 106; 107; 108; 111; 112; CLO 114; CLO 117; PERIMETER OF 201; 202; 203; 206; 207; 208; 301; LIDS @ STAIRWELL #2; TOIL 302; **LID AT TOP OF ELEVATOR SHAFT;**

204 NOT APPROVED: NEC 300-11 & 334-10 INSTALLATION OF MC ELECTRICAL CABLE: NOT SECURELY FASTENED WITHIN 12" OF ENTRY TO BOXES [ALLOWABLE EXCEPTION: FIXTURE WHIPS NOT IN EXCESS OF 6` LONG]

Comments: