



CITY OF LEE'S SUMMIT  
CODES ADMINISTRATION  
220 SE GREEN ST.  
P.O.BOX 1600

PHONE:  
816-969-1200

FAX:  
816-969-1201

## Inspection Summary

---

Permit #: PRCOM20130027, Building Permit - Commercial  
Address: 100 NE SAINT LUKES BLVD, LEES SUMMIT, MO 64086  
Unit: 120, LEES SUMMIT, MO 64086

---

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

---

Inspection:	Inspector:	Outcome:	Date:
<b>Above Ceiling Inspection</b>	John Borns	Partial	Wednesday, June 12, 2013

Partial Correction  
1 MISC

OK TO COVER WHEN READY GWB CEILING FRAMING + ABOVE-CEILING SYSTEMS @ FOLLOWING SPACES: SOFFITS AT 1F200; SOFFIT AT CORR 1F108 NW; SOFFIT AT 1F101; GWB CEILING AND PERIMETER BULKHEADS @ LINAC 1F132;

Partial Correction  
2 MISC

OK TO COVER WHEN READY ACT CEILING FRAMING + ABOVE-CEILING SYSTEMS @ FOLLOWING SPACES: ALL PLAN NORTH OF CORR 1F007 EXCEPT 007A, 008, 008A; 1F109; 110; 113; 114; 115; 116; 117; 138; 141; 142; 143; 144; 145;

**CEILINGS AT FOLLOWING SPACES OK TO COVER WHEN READY EXCEPT AT SMOKE-RESISTIVE WALLS WHERE PENETRATIONS HAVE YET TO BE SEALED: [1F100; 101; 102; 103-1; 103-2; 104; 105; 106; 107; 118; 120; 121; 139; 147]**

**Comments:**