



CITY OF LEE'S SUMMIT
CODES ADMINISTRATION
220 SE GREEN ST.
P.O.BOX 1600

PHONE:
816-969-1200

FAX:
816-969-1201

Inspection Summary

Permit #: PRCOM20130027, Building Permit - Commercial
Address: 100 NE SAINT LUKES BLVD, LEES SUMMIT, MO 64086
Unit: 120, LEES SUMMIT, MO 64086

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Above Ceiling Inspection	John Borns	Not Ready	Friday, June 14, 2013

Partial Correction
1 MISC

OK TO COVER WHEN READY GWB CEILING FRAMING + ABOVE-CEILING SYSTEMS @ FOLLOWING SPACES: SOFFITS AT 1F200; SOFFIT AT CORR 1F108 NW; SOFFIT AT 1F101; GWB CEILING AND PERIMETER BULKHEADS @ LINAC 1F132;

Partial Correction
2 MISC

OK TO COVER WHEN READY ACT CEILING FRAMING + ABOVE-CEILING SYSTEMS @ FOLLOWING SPACES: ALL PLAN NORTH OF CORR 1F007; 100-107; 1F109; 110; 113-118; 120; 121; 138; 141-145; 147;

ELECTRICAL CONTRACTOR NOT COMPLETED IN SPACES REQUESTED FOR INSPECTION 6/14/13.

Comments: