

CITY OF LEE'S SUMMIT CODES ADMINISTRATION 220 SE GREEN ST. P.O.BOX 1600

PHONE: 816-969-1200

FAX:

816-969-1201

Inspection Summary

Permit #: PRRES20130332, Building Permit - Residential

Address: 2348 SW DEER RUN RD, LEES SUMMIT, MO 64082

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection: Outcome: Date:

All Rough Inspection -Residential Khanh Nguyen F

Failed

Monday, June 17, 2013

Corrective Action Required

1 MISC

**SHALL REPLACE FAILED EROSION CONTROL ALONG STREET.
NO FURTHER INSPECTION IF THE EROSION CONTROL IS NOT
IN COMPLIANCE

FRAMING:

- -NAIL CORNER STUDS AT GARAGE PORTAL BRACE WALLS
- -TIGHTEN DOWN ANCHOR NUT AT SE GARAGE WALL CORNER; IN BASEMENT, ANCHOR WITHIN 12" OF SILL BREAK
- -FIREBLOCK 1ST FL DUCT/B-VENT CHASE FROM JOIST SPACE; FB THE SAME SPACE ON 2ND FL FROM ATTIC
- -REAR DOOR: BLOCK STUD AT STRIKE PLATE HEIGTH TO WALL CORNER; FILL IN VOID BETWEEN FRAME AND STUD AT HINGES AND STRIKE PLATE SIDE FROM 12" ABOVE TO 12" BELOW STRIKE PLATE
- -INSTALL HANGER FOR 2X LVL ABOVE STAIR WALL
- -BRACE ALL INTERIOR WALLS PER PLAN
- -PROVIDE FULL BEARING ACROSS WIDTH OF LIVING RM I BEAM
- -PROVIDE SOLID SUPPORT UNDERNEATH REAR DINING I BEAM POINT LOAD
- -INSTALL H-CLIP FOR TRUSS AT MASTER CLOSET
- -IN BASEMENT EXTERIOR WALL BELOW REAR DINING-INSTALL

STRAP FOR TOP PLATE LAPPED LESS THAN 24" AND NAIL TOGETHER WITH 8 16 D NAILS; NAIL CORNER STUDS PER CODE

PLUMBING:

-FILL ALL EXTERIOR WALL TOP PLATE STRAP HOLES WITH NAILS

ELECTRICAL:

-PROTECT ELECTRICAL CABLES WITHIN 6 FT OF ATTIC ACCESS

MECHANICAL:

-INSTALL B-VENT SHIELD IN ATTIC

*OK TO INSULATE. NO ROCK

Electrical Service

Khanh Nguyen

Passed

Monday, June 17, 2013

Inspection -Residential

Gas Service

Khanh Nguyen Failed

Monday, June 17, 2013

Inspection - Residential

Corrective Action Required

1 MISC

-PROVIDE MIN 10 PSI PRESSURE FOR TESTING

Comments: