

JBV → file

BUILDING DEMOLITION
SYSTEM DISPOSITION

Upon completion of demolition work described in Lee's Summit Permit # PRDEM20130358 please complete this form, providing information to the best of your ability regarding the various structures and systems demolished, removed or deactivated, and return to John Borna, building inspector.

Structure... Briefly describe the structure(s) demolished, and the manner and the extent to which removal was performed. Include a description of the removal of foundation/substructure elements.

Appliances, HVAC equipment, Asbestos were removed from structure. Industrial Wrecking demolished the structures and hauled away debris (house, foundation, and concrete slabs). Dirt was hauled in to level lot to surrounding ^{Grade.}

Sanitary sewer service... Describe measures taken to deactivate the service, including related contact with City departments.

Sewer was temporarily abandoned until new structure is to be built. Sewer was capped by JKV Mike Smith (816) 985-9824

Water service... Describe measures taken to deactivate the service, including related contact with City departments.

Water line was temporarily abandoned on house side of meter by JKV, Mike Smith (816) 985-9824

Natural gas service... Describe measures taken to deactivate the service, including related contact with the gas service provider.

Infrasource disconnected gas line at main.

Dusty Rice (816) 363-1700 office (816) 985-3534 mobile

Electrical power service... Describe measures taken to deactivate the service, including related contact with the electrical service provider.

KCP&L was notified. Meter was terminated and lines were removed from transformer. Terminations were Faxed to 800 449-0366.

Date 6/17/13 Applicant Industrial Wrecking, Marie Cacioppo
Applicant Signature Marie Cacioppo