



CITY OF LEE'S SUMMIT  
CODES ADMINISTRATION  
220 SE GREEN ST.  
P.O.BOX 1600

PHONE:  
816-969-1200

FAX:  
816-969-1201

## Inspection Summary

---

Permit #: PRCOM20130446, Building Permit - Commercial  
Address: 110 NE SAINT LUKES BLVD, Unit:520, LEES SUMMIT, MO 64086  
110 NE SAINT LUKES BLVD, Unit:500, LEES SUMMIT, MO 64086

---

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

---

Inspection:	Inspector:	Outcome:	Date:
<b>In-wall Inspection</b>	John Borns	Partial	Tuesday, June 25, 2013

Partial Correction  
1 MISC

OK TO TOP OUT WALLS WITH GWB TO ALLOW INSTALLATION OF HVAC DUCT AND OTHER SYSTEMS AT FOLLOWING LOCATIONS: CORRIDOR 5F015/016;

Partial Correction  
2 MISC

OK TO COVER WHEN READY WALL FRAMING + IN-WALL SYSTEMS AT FOLLOWING SPACES: TOILETS 5F016 & 017 AFTER FLOOR PENETRATIONS ARE FIRE-SEALED;

**Comments:**