



CITY OF LEE'S SUMMIT
CODES ADMINISTRATION
220 SE GREEN ST.
P.O.BOX 1600

PHONE:
816-969-1200

FAX:
816-969-1201

Inspection Summary

Permit #: PRCOM20130415, Building Permit - Commercial
Address: 206 SE 2ND ST, LEES SUMMIT, MO 64063

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Above Ceiling Inspection	John Borns	Failed	Wednesday, July 03, 2013

Corrective Action Required
1 MISC

REMOVE ALL ABANDONED MATERIAL:
- ABANDONED?? HVAC DUCT
- TOP OF DEMOLISHED PARTITIONS, OR TO HEIGHT CERTIFIED BY A/E AS NOT REPRESENTING SAFETY HAZARD.

Corrective Action Required
2 MISC

SMACNA / AIR DIFFUSION COUNCIL -- INSTALLATION OF HVAC FLEXIBLE DUCT: MANUFACTURER'S INSTRUCTIONS. SEE INSTRUCTION SHEET IN EACH BOX OF MATERIAL RE SUPPORT AT 5' MAX INTERVALS WITH 1-1/2" MIN WIDTH HANGERS. CLAMPS & TAPING MUST BE PER INSTRUCTIONS. NON-METALLIC CLAMPS OK ONLY WITH BEADED FITTINGS.

Corrective Action Required
3 MISC

NEC 300-11, 330.30 & 334-10 INSTALLATION OF MC ELECTRICAL CABLE: NOT SECURELY FASTENED WITHIN 12" OF ENTRY TO BOXES [ALLOWABLE EXCEPTION: FIXTURE WHIPS NOT IN EXCESS OF 6' LONG]. NOTE THAT WIRE IS NOT A LISTED PRODUCT FOR THIS PURPOSE.

Corrective Action Required
4 MISC

PLACEMENT / SUPPORT / SECURING OF LOW VOLTAGE ELECTRICAL CABLE: ROUTE HIGH IN INTERSTITIAL SPACE $\geq 18"$ ABOVE CEILING GRID; NOT TO BE LAID LOOSE ON CEILING GRID; DROP TO TERMINATIONS WHERE LOCATED. SUPPORT FROM STRUCTURE -- NOT FROM OTHER M/E/P SYSTEMS.

Corrective Action Required
5 MISC

SEISMIC TIE WIRES AT LAY-IN ELECTRICAL LIGHTING

LUMINAIRES: PROVIDE TWO SLACK WIRE TIES PER FIXTURE
FROM STRUCTURE TO TWO OPPOSITE DIAGONAL CORNERS.
TIE BOTH ENDS WITH TWO FULL WRAPS MINIMUM.

Comments: