



CITY OF LEE'S SUMMIT
CODES ADMINISTRATION
220 SE GREEN ST.
P.O.BOX 1600

PHONE:
816-969-1200

FAX:
816-969-1201

Inspection Summary

Permit #: PRCOM20130449, Building Permit - Commercial
Address: 110 NE SAINT LUKES BLVD, Unit:530, LEES SUMMIT, MO 64086

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
In-wall Inspection	John Borns	Partial	Monday, July 08, 2013

Partial Correction
1 MISC

OK TO TOP OUT WALLS WITH GWB TO ALLOW INSTALLATION OF HVAC DUCT AND OTHER SYSTEMS AT FOLLOWING LOCATIONS: 5F345 SUPPLY E&W WALLS; CORRIDORS 5F341, 324, 320, 314, 303, ROOM FACE @329, 327, 330;

Partial Correction
2 MISC

OK TO COVER WHEN READY WALL FRAMING + IN-WALL SYSTEMS AT FOLLOWING SPACES: 5F307; 313; 317; 321; 322; 325; 326; 328; 337; 338;

Comments: