



CITY OF LEE'S SUMMIT  
CODES ADMINISTRATION  
220 SE GREEN ST.  
P.O.BOX 1600

PHONE:  
816-969-1200

FAX:  
816-969-1201

## Inspection Summary

---

Permit #: PRCOM20130027, Building Permit - Commercial  
Address: 100 NE SAINT LUKES BLVD, LEES SUMMIT, MO 64086  
Unit: 120, LEES SUMMIT, MO 64086

---

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

---

Inspection:	Inspector:	Outcome:	Date:
<b>Above Ceiling Inspection</b>	John Borns	Partial	Wednesday, July 10, 2013

Partial Correction  
1 MISC

OK TO COVER WHEN READY GWB CEILING FRAMING + ABOVE-CEILING SYSTEMS @ FOLLOWING SPACES: SOFFITS AT 1F200; SOFFIT AT CORR 1F108 NW; SOFFIT AT 1F101; GWB CEILING AND PERIMETER BULKHEADS @ LINAC 1F132; **SOFFIT AT 137 NURSE STATION -- AFTER HANGERS ARE ADDED;**

Partial Correction  
2 MISC

OK TO COVER WHEN READY ACT CEILING FRAMING + ABOVE-CEILING SYSTEMS @ FOLLOWING SPACES: ALL PLAN NORTH OF CORR 1F007; 100-107; 1F109; 110; 113-118; 120; 121; 138; 141-145; 147;

AFTER TEMPORARY ELECTRICAL WIRING IS REMOVED: CORR 1F007 EXCEPT SOUTH 8'; 111; 112; 119; 122; 123; 146

**Comments:**